

Three Rivers Community Schools

- High School - New Weight Room Addition
- Andrews/Norton Renovations
- Park/Ruth Hoppin Renovations



Table of Contents

- Work in Progress/Completed
- Progress Photos
- Four-Week Look Ahead
- Questions

Committee
Board Update
November 1,
2021



High School New Weight Room Work in Progress / Completed

- **High School** - Completed face brick and interior CMU walls
- **High School** - Completed all interior concrete
- **High School** - Installed AHU 21.1 and 21.2 in the Mezzanine
- **High School** - Continued MEPs for AHUs
- **High School** - Continued overhead MEPs
- **High School** - Began installing aluminum frames and glass



Andrews & Norton Elementary Schools Work in Progress / Completed

- **Andrews Elementary** - Completed interior finishes
- **Andrews Elementary** - Received permission to occupy from the State Building Inspector and Fire Marshal
- **Andrews Elementary** - Installed added low-voltage devices
- **Andrews Elementary** - Completing punch list items
- **Norton Elementary** - Completed interior finishes
- **Norton Elementary** - Received permission to occupy from the State Building Inspector and Fire Marshal
- **Norton Elementary** - Completing punch list items



Park & Ruth Hoppin Elementary Schools Work in Progress / Completed

- **Park Elementary** - Completed interior finishes
- **Park Elementary** - Received permission to occupy from the State Building Inspector and Fire Marshal
- **Park Elementary** - Worked on punch list items
- **Ruth Hoppin Elementary** - Completed exterior soffit/fascia
- **Ruth Hoppin Elementary** - Installed aluminum window frames and storefronts
- **Ruth Hoppin Elementary** - Completed all overhead ductwork and piping
- **Ruth Hoppin Elementary** - Received rough mechanical and plumbing inspection approvals



Three Rivers
Community
Schools

Committee I
Board Update
November 1,
2021

High School Progress Photos



**New Weight Room
Completed
Masonry**



**New Weight Room
Interior Concrete**



The SKILLMAN Corporation
Project Administration
Construction Management

Three Rivers
Community
Schools

Committee I
Board Update
November 1,
2021



The SKILLMAN Corporation
Project Administration
Construction Management

Andrews & Norton Progress Photos



**Andrews
Elementary
Reception Desk**



**Norton
Elementary
Casework**

Three Rivers
Community
Schools

Committee I
Board Update
November 1,
2021



The SKILLMAN Corporation
Project Administration
Construction Management

Park & Ruth Hoppin Progress Photos



**Park Reception
Work Room**



**Ruth Hoppin
Exterior Envelope**

High School New Weight Room Four-Week Look Ahead

- **High School** - Complete aluminum store front frames and glass
- **High School** - Complete overhead MEPs
- **High School** - Complete interior painting
- **High School** - Completed exterior sitework and site concrete
- **High School** - Complete interior ceramic tile for New Weight Room restrooms and new corridor



Andrews & Norton Elementary Schools Four-Week Look Ahead

- **Andrews Elementary** - Complete punch list items
- **Andrews Elementary** - Receive final mechanical inspection
- **Andrews Elementary** - Install the dumpster enclosure
- **Norton Elementary** - Complete punch list items
- **Norton Elementary** - Receive final mechanical inspection
- **Norton Elementary** - Install added low-voltage devices



Park & Ruth Hoppin Elementary Schools

Four-Week Look Ahead

- **Park Elementary** - Complete punch list items
- **Park Elementary** - Receive final mechanical inspection
- **Park Elementary** - Install added low-voltage devices
- **Ruth Hoppin Elementary** - Install glass
- **Ruth Hoppin Elementary** - Final grade site and pour sidewalks
- **Ruth Hoppin Elementary** - Install playground fence
- **Ruth Hoppin Elementary** - Install ceiling grid
- **Ruth Hoppin Elementary** - Install lighting
- **Ruth Hoppin Elementary** - Install doors and hardware
- **Ruth Hoppin Elementary** - Install casework
- **Ruth Hoppin Elementary** - Final paint
- **Ruth Hoppin Elementary** - Install flagpole



Three Rivers
Community
Schools

Committee I
Board Update
November 1,
2021

Questions?



The SKILLMAN Corporation
Project Administration
Construction Management