

**Three Rivers
Community
Schools**

Three Rivers Community Schools

- High School – New Weight Room Addition
- Andrews/Norton Renovations
- Park/Ruth Hoppin Renovations



The SKILLMAN Corporation
Project Administration
Construction Management



Table of Contents

- Work in Progress/Completed
- Progress Photos
- Four-Week Look Ahead
- Questions

High School New Weight Room Work in Progress / Completed

- **High School** – Completed wall covering for the admin area
- **High School** – Completed casework and service desk for the admin area
- **High School** – Completed lighting, data cabling, door access, and fire alarm for the admin area
- **High School** – Completed flooring, base, and tile for the admin area
- **High School** – Poured concrete floor for new weight room mezzanine
- **High School** – Installed roofing for the new weight room
- **High School** – Continued installing face brick for the new weight room
- **High School** – Installed stairs and landing for the new weight room
- **High School** – Received approved BFS, BCC, and mechanical inspections – BFS was conditional.

**Committee /
Board
Update
October 4,
2021**



Andrews & Norton Elementary Schools Work in Progress / Completed

- **Andrews Elementary** – Patched exterior soffit
- **Andrews Elementary** – Completed rough electrical inspection
- **Andrews Elementary** – Completed installing Fan Coil Units
- **Andrews Elementary** – Completed all LVT and Carpet Tile
- **Andrews Elementary** – Completed all interior lighting
- **Andrews Elementary** – Completed installing ceiling grid
- **Norton Elementary** – Completed rough electrical inspection
- **Norton Elementary** – Finished all drywall
- **Norton Elementary** – Completed installing Fan Coil Units
- **Norton Elementary** – Completed installing ceiling grid
- **Norton Elementary** – Completed installing casework

**Committee /
Board
Update
October 4,
2021**



Park & Ruth Hoppin Elementary Schools Work in Progress / Completed

- **Park Elementary** – Completed all LVT and Carpet Tile
- **Park Elementary** – Completed installing Fan Coil Units
- **Park Elementary** – Reconstructed ceilings after fan coil unit install
- **Park Elementary** – Created a punch list with TRCS and GMB
- **Park Elementary** – Installed transition strips
- **Ruth Hoppin Elementary** – Installed new roof top unit
- **Ruth Hoppin Elementary** – Completed installing structural steel
- **Ruth Hoppin Elementary** – Completed CMU and Facebrick
- **Ruth Hoppin Elementary** – Completed the new entry roof
- **Ruth Hoppin Elementary** – Completed framing above windows



**Three Rivers
Community
Schools**

High School Progress Photos



**New Weight Room
Addition Brick**



Athletics Office

**Committee /
Board
Update
October 4,
2021**



The SKILLMAN Corporation
Project Administration
Construction Management

**Three Rivers
Community
Schools**

Andrews & Norton Progress Photos



**Andrews
Elementary
Reception Desk**



**Norton
Elementary
Corridor**



The SKILLMAN Corporation
Project Administration
Construction Management

**Three Rivers
Community
Schools**

Park & Ruth Hoppin Progress Photos

**Park Reception
Desk**



**Ruth Hoppin
Exterior Brick**



The SKILLMAN Corporation
Project Administration
Construction Management

High School New Weight Room

Four-Week Look Ahead

- **High School** – Complete installing brick for the new weight room
- **High School** – Complete installing CMU for the new weight room
- **High School** – Pour interior concrete floors for the new weight room
- **High School** – Pour mezzanine equipment pads
- **High School** – Complete overhead MEP rough-ins for the new weight room
- **High School** – Start exterior sub-grade and sidewalks
- **High School** – Complete metal roof cap
- **High School** – Install new roof hatch
- **High School** – Install AHUs in the mezzanine

**Committee /
Board
Update
October 4,
2021**



Andrews & Norton Elementary Schools Four-Week Look Ahead

- **Andrews Elementary** – Complete all floor base
- **Andrews Elementary** – Complete any remaining paint
- **Andrews Elementary** – Receive final inspections
- **Andrews Elementary** – Create punch list with TRCS and GMB
- **Andrews Elementary** – Receive Certificate of Occupancy
- **Norton Elementary** – Complete all floor base
- **Norton Elementary** – Complete any remaining paint
- **Norton Elementary** – Receive final inspections
- **Norton Elementary** – Create punch list with TRCS and GMB
- **Norton Elementary** - Receive Certificate of Occupancy

**Committee /
Board
Update
October 4,
2021**



Park & Ruth Hoppin Elementary Schools

Four-Week Look Ahead

- **Park Elementary** – Address remaining punch list items
- **Park Elementary** – Install the flag pole
- **Park Elementary** – Receive final inspections
- **Park Elementary** – Turn over extra stock materials
- **Park Elementary** – Receive Certificate of Occupancy
- **Ruth Hoppin Elementary** – Install all mechanical units
- **Ruth Hoppin Elementary** – Build exterior soffit
- **Ruth Hoppin Elementary** – Complete exterior site work around the new entry
- **Ruth Hoppin Elementary** – Install new windows
- **Ruth Hoppin Elementary** – Complete interior finishes
- **Ruth Hoppin Elementary** – Create punch list with TRCS and GMB

**Committee /
Board
Update
October 4,
2021**



**Three Rivers
Community
Schools**

Questions?

**Committee /
Board
Update
October 4,
2021**



The SKILLMAN Corporation
Project Administration
Construction Management